

APPLICATION No.: 2553				TAP CLEARED			
LOCATION:	136 No. Front	Ser. increased to 3/4 from curb	S DATE	BEF.	AFT.	REMARKS	
OWNER:	John Sheredeuski	Stop into Bldg. 7-14-65	9-26-56			Reamed	
MEASURES:	1/2" 3/4" Meter						
	S from Washburn	70.5					
	W from E line Front	6.5					
	N from S line House	6.1					

July 14, 1965 Renewed from curb stop to meter inside building							
14 ft. of 3/4" copper tubing type K, soft							

May 11, 1962 Renewed from 7 1/2 ft. outside curb stop to 2 ft.							
inside curb stop.							
9 1/2 ft. of 3/4" copper tubing type K, soft 1 lb. wiping solder							
1 3/4" copper tubing dresser cplg, fig. 111							
This service was broken by the street dept. equip. when digging							
for drain.							

September 26, 1956 Renewed from main to a point 3 ft. inside							
curb stop.							
23 ft. of 3/4" copper tubing type K, soft 1 lb. wiping solder							
1 3/4" cop. to I.F. cplg 1 3/4" copper stop							

Measures of 3/4" Curb stop:							
S x S line Washburn St.		63.0 ft.					
W x E line No. Front St.		4.9 ft.					
N x S line house		5.6 ft.					
W x W line house		12.0 ft.					
1976 installed 1" tap with 3/4" reduce, OVER							

[illegible]