

APPLICATION No.: 2597

## TAP CLEARED

LOCATION: 94 Rockland St

OWNER:

31-313

MEASURES: 1" Copper Service  
10/31/2018 Lead Service Replacement Program  
Phase 1, Contractor P Gioioso & Son  
Type CU, Diameter 1in, Water pressure 90  
Distance from main to curb stop (ft) N/A  
Distance from curb stop to meter (ft) 14  
Distance from curb face to curb stop (ft) 2  
Depth of service (ft) 4  
Total length of new pipe installed (ft) 14  
Curb stop replaced: No size 3/4"  
Corporation replaced: No size 3/4"  
Ball valve replaced: Yes size 1"

DATE

BEF.

AFT.

REMARKS

[illegible]

APPLICATION No.: 2597

## TAP CLEARED

LOCATION: 94 Rockland St.

DATE

BEF.

AFT.

REMARKS

OWNER: William Jarvis, Et Ux

MEASURES:  $\frac{1}{2}$ " H lead July 18, 1876

S from Rockland St. 29.8 ft.

W from E line Crapo St. 7.0 ft.

N from S line house 12.7 ft.

July 20, 1995: Crapo St. Reconstruction

Todesca Corp renewed service from the main to prop line

Cont. supplied all stock &amp; will maintain trench

Stock: 26ft 3/4" copper tubing 1-3/4" curb stop

1- stop box 1-3/4x5/8 lead-cop adapt.xs 1-3/4" corporation tap

Insp. Dennis Monty

NOTE: copper goes over sewer 2 1/2 ft copper

copper insulated

New tap 6" south of old tap

## ADDITIONAL MEASURES

S x N line house 29.0 ft

N x S line house 17.0 ft



[illegible]

## CHARGE OUTS

[illegible]