

APPLICATION No.: 261 3/4"

TAP CLEARED

LOCATION: 55 Court St.

OWNER: Louis Cardonell

MEASURES: 3/4"

E from	Cottage	142.6	148.2 ft.
S from N line	Court	5.0	6.2 ft.
E from W line	House	11.2	12.2 ft.
S x S line	Porch	6.0	

Oct. 9, 1973 Renewed from 6" outside curb stop to inside cellar.

✓ 19 ft. - 3/4" Copper tubing (12 ft. inside)

3/4" Hays curb stop - - - 1 lb. wiping solder

Sept. 16, 1974 Renewed from the main to a point 6 ft. from the main.

6 ft. - 3/4" Copper tubing 1" x 3/4" Ford lead to cop. adaptor XS

Leak was caused by Federico's men laying sewer in Court St.

All stock, labor, supplied by Federico & he will maintain trench.

Dec. 4, 1974 Renewed from the new 16" main in Court St.

to the property line.

✓ 27 ft. - 3/4" Copper tubing 3/4" McDonald Corp.

3/4" McDonald Curb stop 3/4" x 3/4" Ford lead -

Buffalo Stop Box cop. adapt. XS.
(at prop. line)

11-2-09 - City crew renewed service from curb stop to

a point 2 ft Foreman; Frank Bento

2 ft - 3/4" copper tubing; 1 - 3/4" curb stop; 1 Caldwell

stop box; 1-3/4"x3/4" cop to cop cplg comp. service 18 ft. off @ curb stop

DATE

BEF.

AFT.

REMARKS

11/2/09 8:45

T-09-04604-45

METER HISTORY

[illegible]

CHARGE OUTS