

APPLICATION No.: 26450

TAP CLEARED

LOCATION: N.S. Pequot St., W x Acushnet Ave.

OWNER: John Szwaja

NOT READING

MEASURES: 1"

Copper

November 8, 1963

W x W line Morton Avenue

158.4 ft.

S x N line Pequot St.

5.0 ft.

 November 4, 1971 Installed 1" curb stop (Hays) S x N line
 Pequot St. 23 ft.

Line Service

Main is 32 ft. S x N line.

Dec. 10, 1974 Renewed from a point 10 ft. from the main
 to a point 23 ft.

13 ft. - 1" Copper tubing 2 - 1" cop. cplg.

8" x 1" Saddle

(1 - cplg. 10 ft. from main)

(2 - cplg. 23 fr. from main)

Service broken by Fantoni Cont.

November 4, 1971 Installed 1" curb stop (Hays) S x N line
 Pequot St. 23 ft.

5 ft. 1" copper tubing 1 1" cop. to cop. cplg.

(S x N line Pequot St. 18 ft.)

This service was broken by contractor.

INACTIVE
 SERVICE

[illegible]