

✓

OWNER:

31-313

E X Crapo St

292.2 ft

MEASURES:

S X N Washington St

7.2 ft

W X E House

7.3 ft

1" Copper Service 9/27/2018

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 80

Distance from main to curb stop (ft) 20

Distance from curb stop to meter (ft) 16.3

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 3.9

Total length of new pipe installed (ft) 16.3

Curb stop replaced: No size 3/4"

Corporation replaced: No size 3/4"

Ball valve replaced: Yes size 1"

Remarks: 1-3/4 union installed 1.0 LF outside curb stop

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

7/29/82 Ream

5/5/83	Ream
--------	------

6/11/84 Ream

7/18/87 Ream

[illegible]