

Burger King

APPLICATION No.: 27701

TAP CLEARED 9104-2618

LOCATION: ~~W.S.~~ 507 Mt. Pleasant St., S. x Nash Rd.

OWNER: Austin Ferland

MEASURES:

1"	Copper	11-15-68
S from N line	Newcomb St.	23.1 ft.
E from W line	Mt. Pleasant St.	7.1 ft.
E from	center Meter Pit.	15.5 ft.
N from N line	Building	48.3 ft.
Main is 35 ft. E x W line.		

Jan. 31, 1991 Poor water pressure at this location.

1" Tap made up (blocked) was reamed. No stock used.

Hooked same copper back up.

Results: filled bucket on 6 seconds at tap -  
8 seconds at meter pit.

-----  
1/9/92: Renewed from main to a point 2.6ft

Stock: 2.6ft 1" copper tubing 1-1"x1" cop-top cplg.comp

1- 1"x1" Fig.413

=====

NOTE: CENTER OF MAIN TO CURB STOP BOX 21.5ft

DATE

BEF.

AFT.

REMARKS

1/8/92

9202-2408

[illegible]

## CHARGE OUTS

[illegible]