

APPLICATION No.: 27774

TAP CLEARED

LOCATION: 20 Scott St

OWNER:

31-313

MEASURES: Nov. 21, 1968
W X W County St 200.0 ft
N X S Scott St 7.0 ft
W X E Building 7.0 ft
N X N Building 63.0 ft

Main is 18 ft. N X S Line

1" Copper Service

07/25/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 15

Distance from curb stop to meter (Ft) 72

Distance from curb face to curb stop (ft) 4.5

Depth of service (ft) 4.5

Total length of new pipe installed (ft) 87

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: Yes size 1"

DATE

BEF.

AFT.

REMARKS

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

