

APPLICATION No.: 27806

TAP CLEARED ✓

LOCATION: 34 Jones St.

OWNER:

MEASURES: 1"

Copper

May 1, 1978

W x W line Mt. Pleasant St. 252 ft.
N x S line Jones St. 6 ft.
N x N line House 29 ft.
E x E line House 18.9 ft.

Main is N x S line Jones St. 14 ft.

✓ 5/1/78: Due to the inst. of new 12" main on Jones St. -
serv. renewed from main to prop. line. 1" Ford Corp. Comp;
1" Ford curb stop, Comp; 1 stop box, comp; 12 ft. - 1" copper

DATE

BEF.

AFT.

REMARKS

Measures of 1" Curb Stop

W x W 1. Mt Pleas. 252.0'

N x S 1. Jones 6.0'

N x N 1. House 29.0'

E x E 1. House 18.9'

[illegible]

APPLICATION No.: 27806

TAP CLEARED

LOCATION: S.S. 34 Jones St., W x Mt. Pleasant St.

OWNER: Frank Rocka

MEASURES:	1"	Copper	10-22-68
	W from W line	Mt. Pleasant St.	4.0 ft.
	N from S line	Jones	11.4 ft.
	E from	Meter Box	15.9 ft.
	N from	Meter Box	1.9 ft.
	Goes into Meter Box		

March 20, 1975 Due to the installation of a new 12" main on Jones St. this service was removed from the 36" main on Mt. Pleasant St. & tapped into the 12" main on Jones St.

3 ft. - 1" Copper tubing 1" curb stop
2 - 1" Elbows

SEE SKETCH ATTACHED

✓ Measures of curb stop:

W x W line Mt. Pleasant St.	4.5 ft.
N x S line Jones St.	9.5 ft.
E x E line Meter Pit	6.5 ft.

VOID THIS CARD - This service replaced by a new service off new 12" main on Jones St.

[illegible]