

LOCATION: 126 Arnold St.

OWNER: Francis M. Pereira

MEASURES:

3/4"

L lead

Apr. 28, 1877

W from E line

Arch

8.2 ft.

N from S line

Arnold

6.5 ft.

E from W line

House

3.2 ft.

March 19, 1971 Renewed from 6" outside curb stop to a point 4 ft. inside curb stop.

4 1/2 ft. - 3/4" Copper tubing 3/4" Hays curb stop

2# wiping solder

- - -

Street reconstruction April 16, 1997:

REnewed from main to prop line

Stock: 18ft 3/4" copper tubing 1-3/4" curb stop

1- Caldwell stop box 1- 3/4 x 3/4 lead-cop adapt.xxs

1- 3/4 x 3/4 Fig 413

=====

Street reconstruction renewal May 13, 1997

Renewed from prop line to ins.cellar ( 8ft ins.prop line)

Stock: 8ft 3/4" copper tubing 1-3/4 x 3/4 cop-cop cplg.comp

=====

1-14-2000 Renewed from newly installed 8" main to a point 1 ft.

Stock: 1 ft. - 3/4" Copper tubing, 1 - 3/4"x3/4" cop to cop cplg.,

comp., 1 - 3/4" Corporation tap. Water Dept. to maintain cut.

DATE

BEF.

AFT.

REMARKS

4/16/97: tap reamed

comp.

## METER HISTORY

## CHARGE OUTS

[illegible]