

Tel. 6-6859

2-3839

#27961

88 Earle St.

May 29, 1969

Beatrice Mae Areia

S. S. Clara St.

E. x Cleveland St.

Please install 1" copper service to supply
ranch house. Meter - inside cellar wall. Lay
with drain.

Measures of 1" Curb Stop:

E x E line Cleveland Street	420.0
N x S " Clara Street	7.7
W x E " Building	12.0
N x N " "	37.3

Laid with Drain

Work done August 19 & 20, 1969

Main is 18 ft. N x S line

51.00 of 1" copper in cases: 10' out, 33' ins.

Labor. 36.42

1 1" Hays Corporation. 5.50

1 1" Hays Cup Stop. 9.00

1 Buffalo Stop Box, complete. 10.00

Carting. 5.00

Wheeler P-100 Tapping Machine Use. 15.00

2 1" meter couplings @ 2.25 ea. 4.50

Compressor use: 1 hr. 6.00

Loader use: 2 hrs. @ 7.00 hr. 14.00

\$104.42