

Tel. 3-8543

33 Gaywood St.

#27962

May 29, 1969

Joseph Ferreira

N. W. cor. Brier St., &

Rockdale Ave.

Please install 1" copper service to supply bungalow. Lay with drain. Meter - inside cellar wall.

Measures of 1" Curb Stop:

W x W line	Rockdale Ave.	40.8
S x W	" Brier St.	7.0
R x W	" Building	2.0
S x S	" "	28.0

Main is 32 ft. S x W line

Work done August 20, 1969

Partly laid with drain

55' of 1" copper by owner:	32' out.	23' ins.	
Labor.			36.96
1 1" Hays Corporation,			5.50
1 1" Hays Curb Stop.			9.00
1 Buffalo stop box, complete			10.00
Carting.			5.00
D-4 Drilling Machine use			15.00
2 1" meter couplings @ 2.25 ea.. . . .			4.50
1 st. cut: 6' x 2' Warrenite	1.28+5.-		15.68
Loader use: 3 hrs. @ 7.00 hr.			21.--
Compressor use: 1/2 hr. @ 6.00 hr.. . .			3.--
1 8"x1" Dresser D. S. Saddle			13.68
			139.32