

Tel. 5-1258

954 Thorndike St.

June 11, 1969

#27970

Ella Wilber

S. S. Crescent St., E. x Plante St.

Please install 1" copper service to supply cottage. On existing main. Meter in box on taker's land. \$.50

Measures of 1" Curb Stop:

E x E	line Plante Street	35.0
N x S	" Crescent Street	5.4
W x E	" Meter Box	2.5
N x N	" " "	5.4

Main is 18 ft. N x S line

Work done August 8, 1969

3/1/04 Contractor renewed from meter pit easterly to foun.
Removed meter pit per owner now #965 Crescent St.

20 ft. of 1" copper by owner:	18' out.	2' ins.	
Labor.			\$ 35.70
1 1" Hays Corporation.			\$ 5.50
1 1" Hays Curb Stop.			\$ 9.00
1 Buffalo Stop Box, Complete.			\$ 10.00
Carting.			\$ 5.00
D-4 Drilling Machine Use			\$ 15.00
2 1" meter couplings @ 2.25 ea.. . . .			\$ 4.50
Loader use: 2 hrs. @ 7.00 ea.			\$ 14.00
1 st. cut: 10' x 2' Bit Gravel @ .89'x5.			\$ 13.90
1 sidewalk cut: 8'x2' Dirt - S. S.			\$ -----
1 8"x1" Dresser D. S. Saddle #91			\$ 13.68
			<u>\$126.28</u>

ST. CUT:

SIDE. CUT:

N

