

Tel: 5-1743

#27985

22 Tarkiln Hill Rd.

July 17, 1969

D. J. Realty/by Ray Leblanc

W. s. Briarwood Drive; N. x Cotton
wood Road.

Please install 1" copper service to supply
bungalow. Meter -- inside cellar wall.

Measures of 1" Curb Stop:

S x N	line Cottonwood Road	5.6
E x W	" Briarwood Drive	7.0
S x N	" House	10.2
E x E	" "	31.0

Main is 14 ft. E x W line

Work done October 31, 1969

40' of 1" copper by owner: 14' out. 26' ins.	
Labor.	\$ 11.45
1 1" Hays Corporation.	\$ 8.50
1 1" Hays Curb Stop.	\$ 14.00
1 Buffalo Stop Box, Complete	\$ 10.00
Carting.	\$ 5.00
Drilling Machine Use	\$ 15.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50
	\$ 68.45

Owner dug, backfilled and will maintain
all ~~trench~~ trench cuts - He supplied
the 8"x1" Style #91 Dresser D. S.
Saddle