

Tel: 5-1743
#27991

22 Parkin Hill Road
July 17, 1969
D. J. Realty/by Ray Leblanc
N. s. Cottonwood Road; E. x
Briarwood Drive.

Please install 1" copper service to supply
bungalow. Meter inside cellar wall. LOT 31

Measures of 1" Curb Stop:

E x E line Briarwood Drive	115.0
S x N " Cottonwood Road	5.0
E x E " House	6.4
Main is 36 ft. S x N line	
Work done February 10, 1970	
S x S line house	34.0

The 1" copper cplg. is 11 ft. N x main

67' of copper by owner: 36' out. 31' inside

Labor	\$ 18.13
1 1" Hays Corporation.	\$ 8.50
1 1" Hays Curb Stop	\$ 14.00
1 Buffalo Stop Box, Complete	\$ 10.00
Carting.	\$ 10.00
D-4 Drilling Machine Use	\$ 15.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50
	<u>\$ 80.13</u>

Owner dug, backfilled and will maintain trench
cuts

Owner supplied the 1" cop. to cop. cplg. and
the 8"x1" Dresser #91 D. S. Saddle