

Tel: 5-1743

#27992

22 Parkiln Hill Road

July 17, 1969

D. J. Realty/oy Ray Leblanc

N. s. Cottonwood Road; E. x Briar
wood Drive.

Please install 1" copper service to supply
bungalow. Meter inside cellar wall.

Measures of 1" Curb Stop:

E. x E. line	Briarwood Dr.	204.5
S. x N. "	Cottonwood Rd.	7.0
W. x E. "	House	4.5
S. x S. "	"	37.5

Main is 36 ft. S. x N. line

Work done Oct. 2, 1969

68' of 1" Copper by Owner: 36' out. 32' ins.	
Labor	\$ 17.94
1 1" Hays Corporation	\$ 5.50
1 1" Hays Curb Stop	\$ 9.00
1 Buffalo Stop Box	\$ 10.00
Carting	\$ 5.00
D-4 Drilling Machine Use	\$ 15.00
2 1" Meter Couplings @ 2.25 ea.	\$ 4.50
	66.94

Owner dug, backfilled and will maintain
trench cuts.

Owner supplied 1 8" x 1" Dresser #91

D.S. Saddle