

Tel: 5-1743

#27993

22 Tarkiln Hill Road

July 17, 1969

D. J. Realty/by Ray Leblanc

N. s. Cottonwood Road; E. x Briarwood Drive.

Please install 1" copper service to supply bungalow. Meter inside cellar wall.

Measures of 1" Curb Stop:

E x E line	Briarwood Drive	290.0
S x N	" Cottonwood Road	7.0
W x E	" House	11.0
S x S	" "	26.0

Main is 36 ft. S x N line

Work done July 16, 1969

57' of 1" copper by owner:	36' out.	21' inside	
Labor.			\$ 16.74
1 1" Hays Corporation.			\$ 5.50
1 1" Hays Curb Stop.			\$ 9.00
1 Buffalo Step Box, Complete			\$ 10.00
Carting.			\$ 5.00
D-4 Drilling Machine use			\$ 15.00
2 1" Meter couplings @ 2.25 ea.. . . .			\$ 4.50
			\$ 65.74

Owner's equipment dug, filled trenches and
 he supplied the 8"x1" Dresser #91 D. S.
 Saddle