

Fel: 5-1743
#27997

22 Tarkiln Hill Road
July 17, 1969
D. J. Realty/by Ray Leblanc
N. s. Cottonwood Road; E. x Briar
wood Drive.

Please install 1" copper service to supply
bungalow. Meter inside wall of cellar.

Measures of 1" Curb Stop:

W x W line	Blaze Road (E)	260.0
S x N	" Cottonwood Road	7.0
W x E	" House	4.0
S x S	" "	25.9

Main is 36' S x N line
Work done July 17, 1969

57' of 1" copper tubing by owner:
36' outside 21' inside

Labor.	\$ 22.32
1 1" Hays Corporation.	\$ 5.50
1 1" Hays Curb Stop.	\$ 9.00
1 Buffalo stop box, complete	\$ 10.00
Carting.	\$ 5.00
D-4 Drilling Machine Use	\$ 15.00
2 1" meter couplings @ 2.25 ea.. . . .	\$ 4.50
	\$ 71.32

Owner dug, backfilled trenches and he supplied
the 8"x1" Dresser #91 D. S. Saddle