

Tel: 5-1743

#27999

22 Tarkiln Hill Road

July 17, 1969

D. J. Realty/by Ray Leblanc

N. s. Cottonwood Road; E. x Briar
wood Drive.

Please install 1" copper service to supply
bungalow. Meter inside cellar wall.

Measures of 1" Curb Stop:

W. x W. line	Blaze Rd. (E)	118.5
S. x N. "	Cottonwood Rd.	7.0
W. x E. "	House	9.0
S. x S. "	"	29.5

Main is 36 ft. S. x N. line

Work done Oct. 1, 1969

60' of 1" Copper by Owner:	36 out.	24 ins.	
Labor.			\$ 17.87
1 1" Hays Corporation			\$ 5.50
1 1" Hays curb stop.. . . .			\$ 9.00
1 Buffalo Stop Box.			\$ 10.00
Carting.			\$ 5.00
D-4 Drilling Machine Use			\$ 15.00
2 1" Meter Couplings @ 2.25 ea.			\$ 4.50
			<u>\$ 66.87</u>

Owner dug, backfilled and will maintain trench cuts.

Owner supplied 1 8" x 1" Dresser #91 D.S.

Saddle