

Tel: 5-1743

#28002

22 Tarkiln Hill Road

July 17, 1969

D. J. Realty/by Ray Leblanc

S. s. Cottonwood Road; E. x Briar
wood Drive.

Please install 1" copper service to supply
bungalow. Meter inside cellar wall.

Measures of 1" Curb Stop:

E x E line Briarwood Drive	224.8
N x S " Cottonwood Road	7.0
W x E " House	5.4
N x N " "	33.5

Main is 14 ft. N x S line

Work done October 7, 1969

42' of 1" copper b	owner:	14' out.	28' ins.
Labor.			\$ 17.28
1 1" Hays Corporation.			\$ 8.50
1 1" Hays Curb Stop.			\$ 14.00
1 Buffalo Stop Box, Complete.			\$ 10.00
Carting.			\$ 5.00
Drilling Machine Use			\$ 15.00
2 1" meter couplings @ 2.25 ea			\$ 4.50
			<u>\$ 74.28</u>

Owner dug, backfilled and will maintain.
all cuts

Owner supplied the 8x1" Dresser #91 D. S.
Saddle

Some Prices increased today - 10-9-69-Billing
Date