

Tel: 5-1743
#28003

22 Tarkila Hill Road
July 17, 1969
D. J. Realty/by Ray Leblanc
S. s. Cottonwood Road; E. x Briar
wood Drive.

Please install 1" copper service to supply
bungalow.

Measures of 1" Curb Stop:

E x E line Briarwood Drive	301.4
N x S " Cottonwood Road	7.0
W x E " House	7.9
N x N " "	33.2

Main is 14 ft. N x S line
Work done October 7, 1969

49' of 1" copper by owner:	14' out.	35' ins.
Labor.		\$ 17.28
1 1" Hays Corporation.		\$ 8.50
1 1" Hays Curb Stop.		\$ 14.00
1 Buffalo Stop Box, Complete		\$ 10.00
Carting.		\$ 5.00
Drilling Machine Use		\$ 15.00
2 1" meter couplings @ 2.25 ea.		\$ 4.50
		\$ 74.28

Owner dug, backfilled and will maintain
all cuts

Owner supplied the 8x1" Dresser #91 D. S.
Saddle

Some prices increased today - Oct. 9, 1969,
Billing Day