

Tel: 5-1743

#28004

22 Tarkiln Hill Road

July 17, 1969

D. J. Realty/by Ray Leblanc

S. S. Cottonwood Road; S. x

Briarwood Drive.

Please install 1" copper service to supply
bungalow. Meter inside cellar wall.

Measures of 1" Curb Stop:

E x E line Briarwood Drive	378.0
N x S " Cottonwood Road	7.0
W x E " House	9.2
N x N " "	37.2

Main is 14 ft. N x S line

Work done October 7, 1969

53' of 1" copper by owner:	14' out.	38' ins.	
Labor.			\$ 11.52
1 1" Corporation - Hays.			\$ 8.50
1 1" Curb Stop - Hays.			\$ 14.00
1 Caldwell Stop Box, Complete.			\$ 10.00
Carting.			\$ 5.00
Drilling Machine Use			\$ 15.00
2 1" meter couplings @ 2.25 ea			\$ 4.50
			<u>\$ 68.52</u>

Owner dug, backfilled and will maintain
all cuts

Owner supplied the 8"x1" Dresser #91 D. S.
Saddle

Some Prices increased today - Oct. 9, 1969

(billing day)