

Tel: 5-1743

22 Tarkiln Hill Road

#28007

July 17, 1969

D. J. Realty/by Ray Lablanc

S. s. Cottonwood Road; E. x Briar
wood Drive.

Please install 1" copper service to supply
bungalow. Meter inside cellar wall.

Measures of 1" Curb Stop:

W x W line	Blaze Rd. (E)	237.0
N x S	" Cottonwood Road	7.0
W x E	" House	10.0
N x N	" "	35.0

Main is 14 ft. N x S line

Work done October 6, 1969

44' of 1" copper by owner:	14' out.	30' ins.	
Labor.			\$ 17.10
1 1" Hays Corporation.			\$ 8.50
1 1" Hays Curb Stop.			\$ 14.00
1 Caldwell Stop Box, Complete.			\$ 10.00
Carting.			\$ 5.00
Drilling Machine Use			\$ 15.00
2-1" Meter couplings @ 2.25 ea.			\$ 4.50
			<u>\$ 74.10</u>

Owner Aug, backfilled and will maintain
all cuts

Owner supplied the 8x1" Dresser D. S. Saddle
Style #91

Some Prices increased October 9, 1969 (Billing
Day)