

Tel. 4-9903
4-2727

937 Rod. Fr. Blvd.

#28013

July 30, 1969
Ralph J. Saulnier
S. S. Seymour St.
E. x Fort St.

Please install 1" copper service to supply
cape house. Meter: inside cellar wall. Lay
with drain.

Measures of 1" Curb Stop:

W x W line E. Rod..French Blvd.	343.0
N x S " Seymour Street	6.4
W x E " House	1.4
N x N " "	25.7

CRACKED MAIN PIPE:

Laid with drain

Main is 1 1/4 ft. N x S line
Work done August 8, 1969

#91 Saddle replaced
with an Adams 6 ft
Ruptur Sleeve - Nov. 28, 1969

37' of 1" copper by owner: 14' out. 23' ins.	
Labor.	\$ 23.94
1 Hays Corporation	\$ 5.50
1 Hays Curb Stop.	\$ 9.00
1 Buffalo Stop Box, Complete	\$ 10.00
Carting.	\$ 5.00
D-4 Drilling Machine use	\$ 15.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50
1 6"x1" Dresser #91 D. S. Saddle	\$ 9.78
	\$ 82.72