

Tel: 3-9884

51 County Street

#28017

August 11, 1969

Joaquim Mateus

N. S. Belleville Rd., W x Brook St.

This house was moved from

369-71 Ashley Blvd.

Please install 1" copper service to supply
2 family home. Lay with drain. Meter inside
cellar wall.

Measures of 1" Curb Stop:

W x W line Brook St.	267.0
S x N " Belleville Road	8.2
W x E " Building	2.4
S x S " "	24.0

Main is 32 ft. S x N line
Work done October 28, 1969

46' of 1" copper by owner:	32' out.	14' ins.	
Labor.			\$ 49.56
1 1" Hays Corporation.			\$ 8.50
1 1" Hays Curb Stop.			\$ 14.00
1 Buffalo Stop Box, Complete			\$ 10.00
Carting.			\$ 5.00
Mueller B-100 Tapping Machine Use.			\$ 14.00
2 1" meter connections @ 2.25 ea.. . . .			\$ 4.50
Loader use: 3 hrs. @ 7.00 hr.			\$ 21.00
Compressor use: 1/2 hr. @ 6.00 hr.. . . .			\$ 3.00
1 St. cut: 20'x2½' War. @ 1.78' + 5.00			\$ 40.60
1 Sidewalk cut: 10'x2½' Dirt			

\$170.16