

Tel. 5-4309

637 Church St.

#28034

September 5, 1969

Frederick J. Reusch, Sr.

N. S. Oakdale St.

E. x Shady Lane

Please install 1" copper service to supply
split level house. Meter: inside cellar wall.
Main to be extended at taker's expense.

Measures of 1" Curb Stop:

W x E line Shady Lane	7.2
S x N " Oakdale Street	5.3
E x W " House	6.6
S x S " "	32.0

Main is 36 ft. E x W line

Work done September 12, 1969

67' of 1" copper by owner:	36' out.	31' ins.	
Labor.			\$ 22.14
1 1" Hays Corporation.			\$ 5.50
1 1" Hays Curb Stop.			\$ 9.00
1 Buffalo Stop box, complete			\$ 10.00
Carting.			\$ 5.00
Mueller B-100 Tapping Machine Use.			\$ 14.00
2 1" meter couplings @ 2.25 ea.			\$ 4.50
Motocrane use: 2 hrs. @ 10.50 hr.			\$ 21.00
Loader use: 1 hr.			\$ 7.00
1 st. cut: 26' x 2½' Dirt - S. S.			
1 Sidewalk cut: 10' x 2½' - Dirt - W.S.			
			<hr/>
			\$ 98.14