

Tel. 4-6179

101 Austin St.

#28036

September 8, 1969

Mercedes Paine

N. S. #101 Austin St.

W. x County St.

Please install 1" copper service to supply tenement house. Replaces 5/8" Ser. #3151 to be discontinued. Will notify when ready. Meter: inside cellar wall. Deposit received for \$125.00

Measures of 1" Curb Stop:

.W x W line	Linden Court	59.4
S x N	" Austin Street	6.5
.E x W	" House	20.9
S x S	" "	12.6

Main is 26' S x N line

Work done October 29, 1969

35' of 1" copper by owner: 26' out. 9' ins.	
Labor.	\$ 49.56
1 1" Hays Corporation.	\$ 8.50
1 1" Hays Curb Stop.	\$ 14.00
1 Buffalo Stop Box, Complete	\$ 10.00
Carting.	\$ 5.00
Mueller B-100 Tapping Machine Use.	\$ 14.00
2 1" meter couplings @ 2.25 ea	\$ 4.50
Loader use: 3 hrs. @ 7.00 hr.	\$ 21.00
Compressor use: 1 hr.	\$ 6.00
1 Street cut: 9'x2' War. @ 1.78'+5.00	21.02
1 Sidewalk cut: 7'x2' Blacktop @	
2.00 sq. yd.	\$ 3.12
	\$156.70