

Tel. 3-8235

103 Hathaway Blvd.
New Bedford, Mass.

#28037

September 3, 1969

Robert M. Bland

E. S. Lantern Lane;

N. x Oakdale St.

Please install 1" copper service to supply
dutch colonial house. Meter: inside cellar wall.
Will pay assessment in full.

Measures of 1" Curb Stop:

N x N line Oakdale Street	188.1
---------------------------	-------

W x E " Lantern Lane	7.0
----------------------	-----

S x N " House	6.0
---------------	-----

W x W " "	40.5
-----------	------

Main is 36 ft. W x E line

Work done November 18 & 19, 1969

71.5' of 1" copper by owner:	36' out.	35½' in.	
Labor.			\$ 60.59
1 1" Hays Corporation.			\$ 8.50
1 1" Hays Curb Stop.			\$ 14.00
1 Buffalo Stop Box, Complete			\$ 10.00
Carting.			\$ 5.00
B-100 Mueller Tapping Machine Use.			\$ 14.00
2 1" meter couplings @ 2.25 ea.			\$ 4.50
Loader use: 3 hrs. @ 7.00 hr.			\$ 21.00
Compressor use: 1/2 hr. @ 6.00 hr.			\$ 3.00
1 St. cut: 26' x 2½' Bit. @ .89'			+5.08 28.14
1 Sidewalk cut: 10' x 2½' Dirt			

\$168.73