

September 15, 1969

#28041

Timo Realty, Inc.

N. S. #573 Mill St. W.x Rock.Ave.

Please install 1" copper service to supply
Office building; Service from North St; Replaces
1" Ser. #19039. Meter - inside bldg.

Measures of 1" copper Curb Stop:

E x E	line	Jenny Lind St.	188.0
N x S	"	North Street	7.0
E x W	"	Building	65.0
N x N	"	"	11.0

Main is 14 ft. N x S line

Work done Sept. 29, 1969

18' of 1" Copper by owner: 14' out. 4' ins.	
Labor.	\$ 70.46
1 1" Hays Corporation.	\$ 5.50
1 1" Hays Curb Stop.	\$ 9.00
1 Buffalo Stop Box, Complete.	\$ 10.00
Carting.	\$ 5.00
Mueller B-100 Tapping Machine Use.	\$ 14.00
2 1" meter Cplgs. @ 2.25 ea.	\$ 4.50
Loader use: 3 hrs. @ 7.00 hr.	\$ 21.00
Compressor use: 1 hr.	\$ 6.00
1 St. cut: 7'x3' War. @ 1.78' + 5.00	\$ 17.46
1 Sidewalk cut: 8'x4' Cement	
5.75 sq. yd.	\$ 20.47
	\$183.39