

Tel. 947-2915

PO Box C-710
New Bedford

#28043

September 17, 1969

Shelly Realty, Inc/

by Theodore J. Simpkins

n. s. #11 Nye St., W. x Belle.Ave.

Please install 1" copper service to supply
12 tenement house. To replace 5/8" Ser. #7657
to be discontinued. Meter: inside cellar wall.

Measures of 1" Curb Stop:

W x W line	Belleville Avenue	127.0
S x N	" Nye Street	10.0
E x W	" House	13.4
S x S	" "	12.0

Main is 32 ft. S x N line

Work done Sept. 26, 1969

36' of 1" copper tubing by owner: 32' out 4' ins	
Labor.	\$ 90.26
1 1" Hays Corporation.	5.50
1 1" Hays Curb Stop.	9.00
1 Buffalo Stop Box, Complete	10.00
Carting.	5.00
Mueller B-100 Tapping Machine Use.	14.00
2 1" meter couplings @ 2.25 ea.	4.50
Loader use: 3 hrs. @ 7.00 hr.	21.00
Compressor use: 1/2 hr. @ 6.00 hr.	3.00
1 Street cut: 9' x 2 1/2' Warrenite	
@ 1.78' Lin. Ft. + 5.00	\$ 21.02
1 Sidewalk cut: 9' x 2 1/2' Blacktop	
@ 2.00 S. Y.	\$ 5.00
	<u>\$188.28</u>