

75 Shawmut Ave.

September 22, 1969

#28046

Antone P. Simmons

S. S. Brier St., W. x Mandell St.

Please install 1" copper service to supply
ranch house.. Meter inside cellar wall. Will
notify when ready. Main to be extended. 50¢

Measures of 1" Curb Stop:

W. x W. line Mandell St.	122.0
N. x S. " Brier St.	7.0
W. x E. " House	4.0
N. x N. " "	22.0

Main is 16 ft. N. x S. line

~~Work~~ laid with drain

Work done October 3, 1969

This service is tied into 1" cop. ell. in 1" main.

33' of 1" copper by owner: 16' out. 17' inside

Labor:	\$ 9.24
1 1" Hays curb stop	\$ 9.00
1 1" Buffalo Stop Box, Comp.. . . .	\$10.00
Carting.	\$ 5.00
Ford Loader Use	\$ 7.00
2 1" Meter couplings @ 2.25 ea.. .	\$ 4.50

\$ 44.74