

Mr. Jack A. Nickerson
c/o Turner Construction
Duchaine Blvd., City

#28052

October 2, 1969

Polaroid Corp/Jack A. Nickerson

W. S. Phillips Rd.

S x Pine Hill Drive

Please install 16" C. I. C. L. Fire Supply
to supply mfg. plant.

Measures of 16" Tapping Gate Valve-3" Bypass:

S x S line Pine Hill Drive

293.0

E x W " Phillips Road

23.4

→ The 3" By-pass gate is buried

Main is 25' E x W line

Pipe installed to a point 7' E x W line

Work done February 24 & 27, 1970

1-16" A. P. Smith Tapping Sleeve and 1-16" Tapping Gate Valve-3" By-pass-Mech. Comb \$2598.60
 Contract work done by Water Works Installation Corp: To install and cut-in under pressure the above two fittings - work to include labor, materials and equipment - Contract Price \$ 600.00
 18' of 16" Tyton C. I. C. L. Pipe @ 9.48' \$ 170.64
 1-8" C.I. Gate Box, Complete-245# \$ 69.10
 Loader use: 4 hrs. @ 7.00 hr. \$ 28.00
 Compressor use: 3 hrs. @ 6.00 hr. \$ 18.00
 2 St. cuts: 13'x2 1/2' & 8'x8' Warrenite @ 1.78 lin. ft. + 5.00 ea. \$ 47.38
 Carting \$ 20.00
 Labor \$ 195.43
 Supervision \$ 39.09
 \$3786.24

~~This service is not to be charged-out - as voted by the N. W. Water Board and the Mayor - this is the City share for the Development of Polaroid.~~

PER LORETTA, L. MARCH 12, 1970

Two 3/4" Air Vents on 16" & 12" Services for Polaroid - as per sketch:

Measures of 3/4" Hays Curb Stop: 1st. on 16"
S x S line Pine Hill Drive 294.5
E x W " Phillips Road 8.5
W x 16" main gate valve 16.0

Measures of 3/4" Hays Curb Stop: 2nd. on 12"
S x S line Pine Hill Drive 290.7
E x W " Phillips Road 8.5
W x 12" main gate valve 15.0

Measures of Blow-off Box for 2 air vents -
Acushnet Pattern:
S x S line Pine Hill Drive 292.0
E x W " Phillips Road 8.5

The blow-off is in this Acushnet Box

Stock for 16" Service Air Vent:

- 1 - 3/4" Mueller Corporation
- 1 - 3/4" copper to copper elbow - 90°
- 1 - 3/4" Hays Curb Stop
- 1 Buffalo Stop Box, Complete
- 3' 6 1/2" 3/4" copper tubing type K, soft

Stock for 12" Service Air Vent:

- 1 - 3/4" Mueller Corporation
- 1 - 3/4" copper to copper elbow - 90°
- 1 - 3/4" Hays Curb Stop
- 1 Buffalo Stop Box, Complete
- 4' 2 1/2" of 3/4" copper tubing type K, soft

Stock for Blowoff:

- 1 Acushnet Stop Box, Complete
- 3 ft. of 3/4" copper tubing type K, soft



