

Tel. 5-1881

37 Morton Ave.

#28053

October 3, 1969

John G. Carreiro

E. S. Lowell St., N. x Maryland St.

Please install 1" copper service to supply  
cottage. Meter : Inside cellar wall. Lay with  
drain.

Measures of 1" Curb Stop:

S x S line	Lynn Street	125.3
W x E "	Lowell Street	7.0
S x N "	House	4.0
W x W "	"	44.7

Main is 32 ft. W x E line

Work done November 19, 1969

Partly laid with drain

	72' of 1" copper - Owner Sup. 60': 32' out 40' In	
P	12 ft. of 1" copper by City @ 1.30 ft.	\$ 15.60
	Labor. . . . .	\$ 35.77
P	1 1" Hays Corporation. . . . .	\$ 8.50
P	1 1" Hays Curb Stop. . . . .	\$ 14.00
P	1 Buffalo Stop Box, Complete . . . . .	\$ 10.00
	Carting. . . . .	\$ 5.00
	B-100 Mueller Tapping Machine Use. . . . .	\$ 14.00
	2 1" meter couplings @ 2.25 ea. . . . .	\$ 4.50
	Loader use: 3 hrs. @ 7.00 hr. . . . .	\$ 21.00
	Compressor use: 1/2 hr. @ 6.00 hr . . . . .	\$ 3.00
	1 St. cut: 6' x 2 1/2' War. @ 1.78' + 5.00	\$ 15.68
		<u>\$147.05</u>