

Tel. 3-7017

95 Jenkins St.

October 22, 1969

#28062

Antone Moura

S. S. Carroll St., W. x Burns St.

Please install 1" copper service to supply Cape Cottage. Main to be extended (assessment to be paid in full). Meter: inside cellar wall \$.50 plus rates.

Measures of 1" Curb Stop:

W x W line Burns St.	197.4'
N x S line Carroll St.	7.0'
W x E line House	4.1'
N x N line House	23.0'

Main is 18 ft. N x S line

Laid with drain

Work done Nov. 26, Dec. 2, 1969

Terminus of main is 8.9' W. of this service

✓ 43 ft. of 1" cop. by owner: 18: out 25: ins.

Labor: \$ 21.17

1" Hays Corporation \$ 8.50

2 1" Hays Cup Stop \$ 14.00

2 Buffalo Stop Box, complete. \$ 10.00

Carting \$ 5.00

Drilling Machine Use. \$ 15.00

Backfilled by the St. Dept. -----

1 - 6" x 1" Dresser Service Saddle. \$ 9.78

(3/4" TAPPED 1")

2 - 1" meter couplings @ 2.25 ea. \$ 4.50

87.95

6" x 1" (Green #9) for the return

to shop due to cracked cement - value

pipe Dec. 9, 1969 - Replaced with a 6" x 1"

Alamo Arm - See Rebar Camp 814-7-695-

7.20 0.00