

Maggiore Construction
11 North Gateway
Winchester, Mass.

November 3, 1969

#28076

Cities Service Oil Company/
by George Moses

Ave.

SW cor. Acushnet Ave. & Sassaquin

Please install 1½" copper service to supply
gas station. Meter: inside storage room.
Service from Sassaquin Avenue.

Measures of 1½" Curb Stops:

W x W line	Acushnet Avenue	91.0
N x S	" Sassaquin Avenue	5.4
E x W	" Building	4.5
N x N	" "	5.4

Main is 10 ft. N x S line

Work done November 20, 1969

P	61½' of 1½" copper used: 10' out. 51½' inside	
	Owner supplied 57' of 1½" copper tubing	
P	City supplied 4½' of 1½" Cop.: @ 2.25'	\$ 10.13
	Labor.	\$ 49.20
P	1½" Mueller Corporation.	\$ 21.00
P	1½" Mueller Curb Stop.	\$ 38.00
P	1 R-144 Caldwell Valve Box, Complete.	\$ 18.00
	Carting.	\$ 5.--
	D-4 Drilling Machine Use.	\$ 15.00
	Loader use: 1 hr.	\$ 7.00
	1 St. cut: 3' x 2' Bit. Macadam	
	@ .89 L. F. + 5.00.	\$ 7.67
	1 Sidewalk cut: 7'x2' Dirt.	
P	1 Dresser #91 Saddle - 10" x 1½" D. S.	\$ 14.88
		<u>\$ 185.88</u>