

569

Atlantic Richfield Co.
927 Temple St.
Whitman, Mass.

#28078

November 7, 1969
Atlantic Richfield Co./ by
William V. Mercier
NW cor. Tarkiln Hill Rd. & Church St.

Please install 1" copper service to supply
gas station. Meter: inside wash bay. Service
from Church St.

Measures of 1" Curb Stop:

N x N line Tarkin Hill Rd.	34.9
E x W " Church Street	7.0

Main is 18 ft. E x W line
Work done November 12, 1969

✓ 63' of 1" copper by owner: 18' out. 45' ins.	
Labor.	\$ 48.54
1 1" Hays Corporation	\$ 8.50
1 1" Hays Curb Stop	\$ 14.00
1 Buffalo Stop Box, Complete.	\$ 10.00
Carting.	\$ 5.00
Mueller B-100 Tapping Machine Use.	\$ 14.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50
Loader use: 3 hrs. @ 7.00 hr.	\$ 21.00
Compressor use: 2 hrs. @ 6.00 hr.	\$ 12.00
1 St. cut: 6' x 2'-' Warrenite	
@ 1.78 L. F. + 5.00.	\$ 15.68
1 Sidewalk cut: 10' x 2½' Dirt	
	\$153.22