

1014 Dewey St.

November 19, 1969

#28084

Armand Sansoucy

SE cor. Joyce St. & Church St.

Please install 1" copper service to supply
ranch house. Meter: inside cellar wall. Lay
with drain.

Measures of 1" Cop. Curb Stop:

E x E line	Church Street	29.2
N x S	" Joyce Street	7.0
E x W	" House	2.4
N x W	" "	37.8

Main is 18 ft. N x S line

Laid with drain

Work done November 25, 1969

51' of 1" cop. by owner: 18' out. 33' inside

Labor. \$ 27.28

1 1" Hays Corporation. \$ 8.50

1 1" Hays Curb Stop. \$ 14.00

1 Buffalo Stop Box, Complete \$ 10.00

Carting. \$ 5.00

B-100 Mueller Tapping Machine Use. . \$ 14.00

2 1" meter couplings @ 2.25 ea.. . \$ 4.50

Loader use: 2 hrs. @ 7.00 hr. . . . \$ 14.00

\$ 97.28