

Ext. 253-241

Tel. 8-5241

#28090

Nov. 28, 1969

Merchants National Bank/

by James A. Lancaster

SE cor. 1230 Braley Rd. &

Phillips Rd.

William St.

New Bedford

Please install 1" copper service to supply
bank building. Meter: in box on taker's land.
Service from Phillips Rd.

Measures of 1" Curb Stop:

S x S line Braley Rd. 286.0'

W x E " Phillips Rd. 11.9'

N x N " Building 7.2'

W x W " " 64.7'

Main is 65 ft. W x E line.

Work done May 1, 1970

METER BOX IS ON
SIDEWALK

121 ft.- 1" Copper by Owner 65' out; 56' ins.	
Labor.	\$60.48
P1 1" Mueller Corporation	8.50
✓ 1 1" Mueller Curb Stop	14.00
P1 Buffalo Stop Box, Complete	10.00
Carting	10.00
Mueller B-100 Tapping Machine Use	14.00
2 - 1" Meter Couplings @ 2.50 ea.. . . .	5.00
Compressor Use: 1 hr. @ 6.00 hr.. . . .	6.00
Loader Use: 2 hrs. @ 7.00 hr.. . . .	14.00
St. cut: 13' x 2' & 16' x 2' Warrenite	
@ 1.78 L. F. + 5.00 ea.	61.62
Sidewalk cut: 6' x 2' Dirt.	<u>N.E.</u>
	203.60