

968 Osgood St.

December 16, 1969

#28094

Leo F. Carreau, Jr.

S. S. Brantwood St., E. x Acush.
Ave. (West house)

Please install 1" copper service to supply
house. On existing main. Meter: inside cellar
wall. \$.50 + rates.

Measures of 1" Curb Stop:

E x E line	Acushnet Avenue	214.6
N x S	" Brantwood Street	4.0
W x E	" House	5.3
N x N	" "	14.8

Main is 14 ft. N x S line

Work done March 25, 1970

✓ 29' of 1" copper by owner: 14' out. 15' ins.	
Labor.	\$ 48.00
P 1 1" Corporation - Hays.	\$ 8.50
P 1 1" Curb Stop - Hays.	\$ 14.00
P 1 Buffalo Stop Box, Complete	\$ 10.00
Carting.	\$ 10.00
Mueller B-100 Tapping Machine Use.	\$ 14.00
2 1" met r couplings @ 2.50 ea.	\$ 5.00
Compressor use: 1/2 hr. @ 6.00 hr.	\$ 3.00
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
1 Street cut: 14' x 2' Dirt	
1 Sidewalk cuts: 10' x 2' Dirt	<u>\$126.50</u>