

13 Harrison St.

January 5, 1970

#28098

Hilda C. Florio

St.

SW cor. #13 Harrison St. & Hickory

Please install 1" copper service to supply house. To replace 5/8" Ser. #6589 to be discontinued. Meter: inside cellar wall.

Measures of 1" Curb Stop:

S x S line Hickory Street	9.4
E x W " Harrison Street	6.4
S x H " House	5.1
E x E " "	12.2

Main is 14 ft. E x W line

Work done January 6, 1970

✓ 23' of 1" copper by owner: 14' out. 9' ins.	
✓ Labor.	\$ 48.24
✓ 1 1" Hays Curb Stop.	\$ 14.00
✓ 1 1" Hays Corporation.	\$ 8.50
✓ 1 Buffalo Stop Box, Complete	\$ 10.00
Carting.	\$ 5.00
Mueller B-100 Tapping Machine Use.	\$ 14.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50
Compressor use: 1 hr. @ 6.00 hr.	\$ 6.00
Loader use: 3 hrs. @ 7.00 hr.	\$ 21.00
1 Street cut: 6' x 2' Warrenite -	
@ 1.78 L. F. + 5.00	\$ 15.68
1 Sidewalk cut: 8' x 2' Dirt	
	\$146.92