

Tel: 4-9392

130 Holly St., New Bedford

January 29, 1970

#28103

Richard A. Bachand

S.W. Cor. Glennon & Brook Sts.

Please install 1" Copper service to
supply ranch house. Lay with drain. Meter:
inside cellar wall.

Measures of 1" Curb Stop:

W x W line Brook St.	40.8
N x S " Glennon St.	6.6
E x W " House	19.1
N x N " House	15.4

Main is 16 ft. N x S line.

Work done Feb. 17, 1970

Laid with drain.

28 ft. of 1" copper by owner: 16' out. 12' ins.	
Labor	17.94
1 p- 1" Hays Corporation	8.50
1 p- 1" Hays Curb Stop	14.00
1 p Buffalo Stop box, complete	10.00
Carting	10.00
Loader use:	7.00
2 - 1" meter couplings @ 2.25 ea.	4.50
D-4 Drilling Machine	15.00
	86.94