

Tel. 3-8601

22 Homer St.

#28110

February 21, 1970

William J. Bryant

S. S. #232 Haskell St.

W. x Mt. Pleasant St.

Please install 1" copper service to supply
Colonial Cape. Meter inside cellar wall.

Measures of 1" Curb Stop:

W x W line Mt. Pleasant St.

346.2

N x S " Haskell St.

5.8

E x W " House

2.5

N x W " "

16.5

Main is 18 ft. N x S line

Work done February 25, 1970

32' of 1" copper by owner:	18' out.	14' ins.	
Labor.			\$ 48.84
1 1" Hays Corporation.			\$ 8.50
1 1" Hays Curb Stop.			\$ 14.00
1 Buffalo Stop Box, Complete			\$ 10.00
Carting.			\$ 10.00
D-4 Drilling Machine Use			\$ 15.00
2 1" meter couplings @ 2.25 ea.			\$ 4.50
Loader use: 2 hrs. @ 7.00 hr.			\$ 14.00
Compressor use: 2 hrs. @ 6.00 hr.			\$ 12.00
1 6"x1" Dresser #91 Saddle			\$ 9.78
1 St. cut: 8'x2' Bit. Gravel @			
.89 lin.ft. + 5.00.			\$ 12.12
1 Sidewalk cut: 10'x2' Dirt			<u>\$158.74</u>