

927 Temple St.

Whitman, Mass.

March 6, 1970

#28113

William Murcier/Atlantic Richfield Co
NW cor. Ashley Blvd. & Sawyer St.

Please install 1" copper service to supply
gas station. To meter box on taker's land. Re-
places 5/8" Ser.#8109 to be discontinued. Ser-
vice off Sawyer Street.

Measures of 1" Curb Stop:

W x E line	Ashley Blvd.	76.2 ft.
S x N "	Sawyer St.	6.0 ft.
E x W "	Meter Pit	3.0 ft.
S x S "	Meter Pit	2.0 ft.

Main is 32 ft. S x N line.

Work done Sept. 2, 1970

3 1/4 ft. - 1" Copper by Owner:	32' out:	2' ins.	
Labor.			\$110.16
P1 1" Hays Corporation /			8.50
P1 1" Hays Curb Stop.			14.00
P1 Buffalo Stop Box, complete.			10.00
Carting			10.00
B-100 Mueller Tapping Machine Use			14.00
2 1" Meter cplg. @ 2.50 ea.			5.00
Loader Use: 2 hrs. @ 7.00 hr..			14.00
Compressor Use: 1 hr. @ 6.00 hr....			6.00
St. cut: 10' x 3' Warr. @ 1.78 L.F.			
	+ 5.00		22.80
Sidewalk cut: 10' x 4' Cement @ 5.75			
Sq. Yard			<u>25.53</u>
			239.99