

Tel. 5-0455

10 Lawrence St.

March 18, 1970

#28119

Charles L. Martin

N. S. Belleville Rd.

W. x Brook St. (west house)

Please install 1" copper service to supply
2 family house. Service being laid to property
line only. Meter: inside cellar wall.

Measures of 1" Curb Stop:

W x W line Brook St.

178.2 ft.

~~W~~ x ~~S~~ line Belleville Rd.

7.0 ft.

Main is 32 ft. ~~W~~ x ~~S~~ line.

Work done April 15, 1970

32 ft. - 1" Copper by Owner: 32' outside	
Labor.	65.88
P1 1" Hays Corporation	8.50
P1 1" Hays Curb Stop.	14.00
P1 Buffalo Stop Box, Comp.. . . .	10.00
Carting	10.00
Mueller B-100 Tapping Machine. . . .	14.00
2 - 1" meter plug. @ 2.50 ea.. . . .	5.00
Loader Use: 2 hrs @ 7.00 hr.	14.00
Compressor: 1 hr. @ 6.00 hr.	6.00
St. cut: 8' x 2 1/2' Warrenite H.S. . . .	
@ 1.78 L.F. + 5.00	19.24
Sidewalk cut: 8' x 2 1/2' Dirt	N.C.
Service laid to property line	<u>166.62</u>