

Tel. 5-5943

947 Terry lane

#28123

March 19, 1970

Barbara Tomlinson

E.S. #62 Lawrence St.

S. x Tarkiln Hill Rd.

Please install 1" copper service to supply
Cape Cottage. Lay with drain. Meter - inside
cellar wall.

Measures of 1" Curb Stop:

S x S line	Tarkiln Hill Road	239.3
W x E	" Lawrence Street	8.1
N x S	" House	2.5
W x W	" "	27.2

Partly laid with drain

Main is 32 ft. W x E line

Work done March 25, 1970

The Corporation is 3.5 ft. North of Stop Box

55' of 1" copper by owner: 32' out. 23' ins.	
Labor.	\$ 48.00
1 1" Corporation - Hays.	\$ 8.50
1 1" Curb Stop - Hays.	\$ 11.00
1 Buffalo Stop Box, Complete	\$ 18.88
Carting.	\$ 10.00
Mueller B-100 Tapping Machine Use:	\$ 14.00
2 1" meter couplings @ 2.50 ea	\$ 5.00
Compressor use: 1/2 hr. @ 6.00 hr:	\$ 3.00
Loader use: 2 hrs. @ 7.00 hr.	\$ 14.00
1 St. cut: 6' x 2' Warrenite	
@ 1.78 L. F. * 5.00	\$ 15.68
	\$ 142.18