April 9, 1970 c/o Perini Corp. PO Box 218, No. Dart.

#281.34

N. N.S. Parker St., E. x Hathaway

Please install 6" CICL service to supply High School. Meter - inside box on taker's land.

Measures of 6" Darling Tapping Gate Valve:
E x E line Hunter St. 117.6 ft.
N x S " Parker St. 18.6 ft.

Work done June 22, 1970

28 ft. - 6" Tyton Pipe @ 2.76 ft. \$ 77.28 138.96 Labor P1-12" x 12" x6" A.P. Smith Tap. Sleeve 127.32 10-6" Darling O-ring Tap. Gate Valve. 105.60 21-6" Acushnet Gate Box, Complete. . 63.17 Carting . . 10.00 A.P. Smith Tapping Machine Use. . 30.00 14.00 Loader Use: 2 hrs. 7.00 hr.. . Compressor Use: 2 hrs. 0 6.00 hr. 12.00 1 at. cut: 6' x h' Warr. @ 1.78 LF +5.0015.68 1 Sidewalk cut: 7' x 3' Dirt. II. C. 1 St. out: 22' x 3'Warr. @ 1.78 LF+5.00hh.16 1.80 720# - Mineralead @ .24 lb. . . . 01 - 5/8" Asb. Yarn. Rope @ 2.10 1b. 2.63 Supervision. .