

Tel. 5-5133

1126 Pequot St.

April 15, 1970

#28138

Peter J. Duff

NW cor. Cherokee St. & Morton Ave.

Please install 1" copper service to supply bungalow. Taps main in Sassaquin Ave. Meter - in box at intersection of Morton Ave. & Sassaquin Ave.

Measures of 1" Curb Stop:

W x W line Acushnet Ave.	607.8
N x S line Sassaquin Ave.	3.0
N x center of Meter Box	9.3

Main is 8 ft. N x S line

Work done May 18, 1970

14 ft. - 1" Copper by Owner:	8' Out:6' ins.	
Labor		\$38.42
1 1" Hays Corporation		8.50
1 1" Hays Curb Stop.		14.00
1 Buffalo Stop Box, Complete.		10.00
Carting		10.00
Mueller B-100 Tapping Machine Use		14.00
2 1" Meter Cplg. @ 2.50 ea.		5.00
Loader Use: 2 hrs. @ 7.00 hr..		14.00
Sidewalk cut:8' x 2' Dirt SS		<u>N. C.</u>
		113.92