

Tel 4-8990 Claremont Realty, Tr.e/oPatrick Carney
PO Box 126, No. Dart., Mass.

#28144 April 24, 1970

Claremont Realty Trust

S.S. #114-116 Clark St.W.xMyrtle St.

Please install 1" copper service to supply 6
family house. Replaces 3/4" Ser. #13482 to be
discontinues. Meter: inside cellar wall. Will
notify when ready.

Measures of 1" Curb Stop:

W x W line Myrtle St.	102.0 ft.
N x S " Clark St.	7.0 ft.
W x E cor. House	12.4 ft.
N x N " "	10.0 ft.

Main is 18 ft. N x S line.

Work done Nov. 19, 1970

30 ft. - 1" Copper by Owner: 18'	out: 12' ins.	
Labor.		\$ 53.28
1 1" Hays Corporation		8.50
1 1" Hays Curb Stop.		14.00
1 Buffalo Stop Box, complete.		10.00
Carting		10.00
B-100 Mueller tapping mach. use		14.00
2 1" Meter cplg. @ 2.50 ea.		5.00
Loader Use: 2 hrs. @ 7.00 hr.. . . .		14.00
Compressor Use: 1/2 hr. @ 6.00 hr.. . . .		3.00
St. cut: 8' x 2 1/2' Warr. @ 1.78LF+5.00		19.24
Sidewalk cut: 5' x 4' Cem. @ 5.75 Sy.		<u>12.77</u>
		163.79