

Tel 5-9000 April 29, 1970 427 Tarkiln Hill Rd.
Francis E. Bowen

#28150 N. S. Armsby St., E. x Metdalf St.

Please install 1" copper service to supply
Cape Cottage. Meter: inside cellar wall. Lay
with drain.

Measures of 1" Curb Stop:

E x E line Metcalf St.

197.6
191.2 ft.

S x N " Armsby St.

6.0 ft.

W x E Cor. House

8.8 ft.

S x S line House

29.5 ft.

Main is 36 ft. S x N line.

Work done May 27, 1970

Laid with the drain.- Partly

61½ ft. - 1" Copper by Owner: 36' out; 25½' ins.)		
Labor.		\$40.06
1 1" Hays Corporation		8.50
1 1" Hays Curb Stop.		14.00
1 Buffalo Stop Box, Comp.. . . .		10.00
Carting		10.00
D-4 Drilling Machine Use		15.00
2 1" Meter Cplg. @ 2.50 ea.		5.00
Compressor Use: ½ hr. @ 6.00 Hr.. . . .		3.00
Loader Use: ½ hr. @ 7.00 hr.		3.50
St. cut: 8' x 2½' Dirt SS		N. C.
8" x 1" Dresser Style 91 D.S. Saddle		<u>13.68</u>
		122.74

1" Cop to Cop Coupling is 2' S x S line House
 (Supplied by Owner)