

22 Tarklin Hill Rd.

April 30, 1970

#28153

D.J. Realty

W.S. Briarwood Dr., s. x

Poplar Rd.---Lot 13

Please install 1" Copper service to supply
Bungalow. Meter-inside cellar wall.

Measures of 1" Curb Stop:

S x S line	Poplar Rd.	82.6 ft.
E x W "	Briarwood Dr.	2.0 ft.
N x S "	House	15.6 ft.
E x E "	"	26.0 ft.

Main is 14 ft. E x W line.

Work done August 21, 1970

43 ft. - 1" Copper by Owner: 1 1/4' out: 29' ins.

Labor. \$ 26.40

P 1 1" Hays Corporation 8.50

P 1 1" Hays Curb Stop. 14.00

P 1 Buffalo Stop Box, complete. 10.00

Carting 10.00

D-4 Drilling Machine Use 15.00

2 1" Meter cplg. @ 2.50 ea. 5.00

Compressor Use: 1/2 hr. @ 6.00 hr. 3.00

91.90

Owner dug, backfilled & will maintain trench cuts.

Owner supplied the 8" x 1" Dresser Style 91 D. S. Saddle.