

22 Tarklin Hill Rd.

April 30, 1970

#28156

D.J. Realty Corp.

N.S. Poplar Rd., E x Briarwood Dr.-

--Lot 55

Please install 1" Copper service to supply
Buggalow. Meter: Inside cellar wall.

Measures of 1" curb stop:

E x E line	Briarwood Dr.	176.2 ft.
S x N "	Poplar Rd.	5.0
E x W "	House	5.6
S x S "	House	33.0

Main is 36 ft. S x N line
work done May 11, 1970

66'- 1" Copper by Owner: 36' out; 30' ins.	
Labor.	\$19.62
p1 1" Hays Corporation	8.50
p1 1" Hays Curb Stop.	14.00
p1 Buffalo Stop Box, Complete.	10.00
Carting	10.00
D-4 Drilling Machine Use	15.00
2 1" meter cplg. @ 2.50 ea.	5.00
Compressor Use: 1/2 hr. @ 6.00 hr.. . . .	<u>3.00</u>
	85.12

Owner dug, backfilled, & will maintain trench cut.

Owner supplied 8" x 1" Dresser Style 91 D.S. Saddle

Corporation S x S Side House 5.6 ft.